

STATEMENT SHOWING THE NAME OF ONGOING SCHEMES OF PMGSY DIVISION BILLAWAR

S.No	Package No.	Block	Name of Schemes	Length (in Kms)	Sanctioned Cost (in Lacs)	Contract Cost (in Lacs)	Physical progress of work
Phase-III							
1	JK07-04	Bani	Const.of road from Sarthli (Lower) to sitti	3	114.45	-- 149.49	43% 8%
Phase-V							
1	JK07-08	Billawar	Const. of road from Dramini to Sanocher	7.275	180.06	178.25	61.20%
2	JK07-09	Billawar	Const. of road from Kilther to Amuwala	4.6	122.14	100	100.00%
3	JK07-10	Billawar	Const.of road from Sialna to Aglidhar	4.225	86.09	85.2	100.00%
Total				16.1	388.29	363.45	69.97%
Phase VI							
1	JK07-11	Lohai Malhar	Const. of road from Machedi to Drabber	34	1720.24	1709	11%
2	JK07-12	Billawar	Const.of road from Nagrota to Banyari	4.175	171.2	153.07	100%
3	JK07-13	Billawar	Const.of road from Galak to Upper Rajwalta	10	346.24	332.89	65%
4	JK07-14	Lohai Malhar	Const.of road from TO3(Nan-Galla)to Dull	8.8	651.31	648.21	32%
5	JK07-15	Lohai Malhar	Const of road from Kohag to Bahtodi	20	835.14	828.31	38%
6	Jk07-16	Billawar	Const. of road from Sialna to Derli	6.75	340.47	337.06	100.00%
7	JK07-19	Lohai Malhar	Const. of road from Riar to Baggan	2.275	81.46	80.38	100%

S.No	Package No.	Block	Name of Schemes	Length (in Kms)	Sanctioned Cost (in Lacs)	Contract Cost (in Lacs)	Physical progress of work
8	JK07-21	Billawar	Const. of road from Garh to Bathri	4.5	204.58	203	75%
9	JK07-24	Billawar	Const.of road from Parnalla to Katni	2.9	139.11	137.81	100%
10	JK07-25	Lohai Malhar	Const.of road from Nan-Galla to Trapper	1.575	74.78	74.12	25%
11	JK07-29	Bani	Const.of road from Chalog to Dhaman	7	516.95	-	-
			Total	101.975	5081.48	4503.85	32%
Up-gradation Phase VI							
1	JK07-WB02	Billawar	Up-gradation of road from Tehar to Gatt.	10	503.26	1057.95 51.94(MP)	1%
2	JK07-WB03	Billawar	Up-gradation of road from Kishanpur to Lornu	10.13	576.97		1%
			Total	20.13	1080.23	1109.89	-
Phase VII							
1	JK07-37	Billawar	Const.of road from Lakhri to Drab	2.37	110.22	95.39	20%
			Total	2.37	110.22	95.39	
			G Total	143.575	6809.71	6086.6	30%